Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

(For Other Works)

No. PART *First & ~~Final~~* Date...../...../2019

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Work Code: **005-19-000005**

Schedule Docket No. Head of Account: Est.Cost: **75.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate): **Construction of Day-Nalm Project Ashraya Yojana Building at Defence Layout in Ward No. 05 Byatarayanapura Sub Division**

Name of Contractor and Full Address : *M/s Executive Engineer, KRIDL, Bangalore,*

Reference to Agreement No. **BBMP/EE/BTP/WO/144/2018-19** Date: **17.10.2018**

Certified that the measurements were taken by me on 5/2/19 and recorded of Pages **494912-494942** of measurement Book No. **49502018-19** and that the work is satisfactorily executed.

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 5/2/2019 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No..... adjusted towards cash advance recovery of	Amount 69,99,890-00
	b) Payments Now made } cost store or other material supplied. recovery of amount creditable to this/other work Amount paid on this bill Cheque / Cash.	IT 139998-00 Cess 69999-00 CBF 6999-00 LR 124598-00 FSD 349995-00 CGST 62499-00 SGST 62499-00 Fine 1700-00 Adj 8,18,287-00 Cheque 61,81,603-00
5)	Balance being unpaid value of work done held in reserve.	
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum (in final settlement of all demands)

Witness
1.
2.

Dated

Signature of Contractor

Paid by me by Cheque No.....Dated.....
Cash Rs.....
Dated.....

Assistant Executive Engineer
Byatarayanapura Sub-Division
KRIDL, BBMP, Bangalore

(For use in the Office)

Stamp

69,99,890-00
8,18,287-00
61,81,603-00

Rs - Sixty one Lakh. Eighty one thousand Six Hundred Three only

07/02

Executive Engineer

Initials of Officer making payment

Sl. No.	Descriptions	Unit
1	KSRB 2-1.1: Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in Ordinary soil not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
3	KSRB 2.8 : Providing and filling in foundation with granite/trap broken metal 100mm, and down size, with approved sand including had packing, ramming, watering, including cost of all materials and labour with all lead and lift, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
4	KSRB-4-1.3 : Providing and laying in position **plain cement concrete of mix M 7.5** withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
5	KSRB 5.2-2 Providing and constructing granite / trap / basalt rubble **stone masonry in foundation** with mud mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
6	KSRB 5.3-1 Providing and constructing granite / trap / basalt size stone masonry in basement with mud mortar, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
7	KSRB 2.3 : Filling available excavated earth (excluding rock) in sides of foundations upto plinth in layers not exceeding 20cms, in depth, compacting each deposited layers by ramming after watering with lead upto 50m, and lift upto 1.5m, including cost of all labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
8	KSRB 4.2.2 : Providing and laying in position Reinforced cement concrete of mix M20 withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
9	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Qntl
10	KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
11	KSRB 4-6.9 : Providing and removing centering, shuttering, strutting, propping etc., for edges o slabs and breaks in floor, cills, plinth including cost of all materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
12	KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	54.00	169.56	9156.00	54.00	9156.00	
-	-	273.59	204.12	55845.00	273.59	55845.00	
-	-	23.79	2283.12	54315.00	23.79	54315.00	
-	-	172.01	5256.36	904146.00	172.01	904146.00	
-	-	31.08	4359.96	135508.00	31.08	135508.00	
-	-	17.10	5405.40	92432.00	17.10	92432.00	
-	-	273.39	137.16	37498.00	273.39	37498.00	
-	-	162.35	6491.88	1053957.00	162.35	1053957.00	
-	-	20.42	65455.56	1336603.00	20.42	1336603.00	
-	-	167.58	249.48	41808.00	167.58	41808.00	
-	-	35.81	732.24	26222.00	35.81	26222.00	
-	-	116.28	395.28	45963.00	116.28	45963.00	

13	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	qm
14	KSRB 4-6.10 : Providing and removing centering, shuttering, strutting, propping etc., for chajjas, corbels etc., including edges including cost of all materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
15	KSRB 5-14 : Providing and constructing precast concrete solid blocks with compressive strength not les than 35 Kg/sqm with cement mortar 1:4 masonry (quoin, Jamb, closer blocks) with solid concrete blocks of size 40x20x20 cms conforming to I.S: 2185/1965 in superstructure including cost of materials, labour charges, scaffolding, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
16	Providing **flush pointing** to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	sqm
17	KSRB 9-18.1: Providing and fixing in position Honne wood fully panelled shutters for windows with styles and rails of 30mm. thick, 75mm wide in two halves with panels of 20mm thick including cost of materials, labour charges, HOM of machineries complete as per specifications. (excluding cost of fixtures) complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
18	KSRB 9.4-1 : Providing Honne wood frames of doors, windows, clerestory windows, ventilators, and other frames, wrought, framed or assembled including making plaster groves (excluding cost of cement concrete and side clamps), but including cost of materials, labour, HOM of machineries complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
19	"SOLID PVC DOOR FRAMEProviding & fixing factory made PVC Door frame of size 50x47 mm with a wall thickness of 5mm, made out of extruded 5mm rigid PVC foam sheet metered cut at corners & jointed 2No.s of 150mm long brackets of 15x15 mm M.S. Square tube of 19 gauge. The door frame to be fixed to the wall using M.S. Screws of 65/80mm size complete as per manufactures specification & direction of Engineer-in charge complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
20	SOLID PANEL PRELAM PVC DOOR SHUTTERProviding & fixing 30mm thick factory made rigid foam prelam panelled Door Shutters made from M.S. tube of 19x19mm, 19 gauge for styles and 15x15mm for top & bottom rails, covered with heat moulded prelaminated PVC 'C' Channel of 5mm thick sheet & 30x50mm wide of form styles & 5mm thick & 75mm wide prelaminated PVC sheets for top rail, lock rail & bottom rail on either side & 5mm thick, 20mm wide cross PVC sheet as gap insert for top rail & bottom rail, Panelling of 5mm thick PVC sheet Prelaminated on either side fitted in the M.S. frame, sealed to the styles &rails with PVC designer beading on either side & joined together with solvent cement adhesive etc., complete as per manufactures specification & direction of Engineer –in-charge fixed to frames with 3nos of 75mm. Aluminium hinges. With Both Side Prelam complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	
21	KSRB 15.3.13 : Providing 12mm thick cement plaster in single coat with cement mortar 1:3, to ceiling including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
22	KSRB 15-3.7:- Providing 18mm thick cement plaster in single coat with cement mortar 1:3, to brick masonry including rounding off corners wherever required smooth rendering, providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
23	KSRB 15.3.10 : Providing 20mm thick cement plaster in single coat with cement mortar 1:4, to stone masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
24	KSRB 15.4.1 : Extra for providing and mixing water proofing compound in cement plaster work at one kg per bag or in the proportion recommended by the manufactures, for cement mortar 1:3, 12mm thick cost of materials complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
25	KSRB 15.7: Providing lime rendering for plastering to wall and ceiling, including cost of materials, labour, curing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm

-	-	22.04	276.48	6094.00	22.04	6094.00	
-	-	5.40	291.60	1575.00	5.40	1575.00	
-	-	199.20	1011.96	201582.00	199.20	201582.00	
-	-	27.68	104.76	2900.00	27.68	2900.00	
-	-	8.73	4575.96	39948.00	8.73	39948.00	
-	-	0.62	111083.40	68872.00	0.62	68872.00	
-	-	3.15	568.08	1789.00	3.15	1789.00	
-	-	3.15	4368.60	13761.00	3.15	13761.00	
-	-	110.47	208.44	23026.00	110.47	23026.00	
-	-	241.92	263.52	63751.00	241.92	63751.00	
-	-	200.52	238.68	47860.00	200.52	47860.00	
-	-	200.52	7.56	1516.00	200.52	1516.00	
-	-	352.39	213.84	75355.00	352.39	75355.00	

26	KSRB 15.15.3: Providing and applying painting in one coat with plastic emulsion paint of approved brand and manufacture on wall surface to give an even approved shade after thoroughly brushing the surface free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth cost of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
27	Providing and fixing Ceramic tiles of size 400x400mm for flooring, threads,steps and landing,laid on a bed of 20mm thick cement morta. 1:3 mix flush pointing with white cement mixed with matching colour pigment including curing, clearing etc. complete .The Worked including curing., clearing etc., complete, The work includes cost of all materials. Labour charges for all items or work, hire charges for equipment, etc., complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	
28	KSRB 14.17.2: Providing skirting, dado, rises of steps with Colour glazed tiles 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over rough plaster surface (excluding cost of rough plastered surface white should be measured and paid separately) using glazed tiles of approved make and size of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
29	SKSRB 15-16 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to given an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortar drops and other foreign matter cost of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
30	Providing and fixing Special make glazed Vitrified tiles (Granomite finis) of approved make, quality and colour of sized 6000x600x10mm thick fixed on existing flooring wit ha special roffe adhesive for flooring and skirting etc., complete including providing spears at required interval and removing stains etc., complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
31	KSRB 15.17.8 : Extra over item No. 15-17.6 for applying every subsequent coat of enamel paint to give an even shade after cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
32	KSRB 7.9:Providing and fixing M.S.gill work for windows and ventilators using M.S.flats, or M.S. square rods, or combination of M.S.flats and square rods as per approved design, drawing including cutting steel sections and welding the same to required pattern with a coat of red lead primer, cost of materials, fixtures, labour and HOM of machinery complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Kgs
33	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc.; and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS	Sqm
34	Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including curing etc., complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
35	Providing and fixing M.S Gate as per Cheaf Architect Drawing using 50mmX50mm 14 guage M.S hollow pipe frame work bent to ornamental shape as shape as shown in the drawing and 35mmX6mm and 16X16mm squre roads for verticals alternatively spaced at 4cms c/c in two halves and 40mmX6mm M.S flats for horizontal member and at at the top cast iron spikes are provided at alternate vertical members as shown in the drawing etc., complete. All the steel surface should be thoroughly cleaned free of of rust and painted with anti corrosive paint (shop paint) etc., complete the work includes cost of all materials, labour charges for all item of work, hire charges of welding, cutting and grainding equipment, and electricity charges, with lead and lift loading and lunloading charges. etc., complete as per specification and drawing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm

-	-	352.39	48.60	17126.00	352.39	17126.00	
-	-	8.64	1161.00	10031.00	8.64	10031.00	
-	-	32.13	1157.76	37199.00	32.13	37199.00	
-	-	200.52	90.72	18191.00	200.52	18191.00	
-	-	60.30	1285.20	77498.00	60.30	77498.00	
-	-	34.20	51.84	1773.00	34.20	1773.00	
-	-	1009.26	84.24	85020.00	1009.26	85020.00	
-	-	13.68	4418.28	60442.00	13.68	60442.00	
-	-	41.28	3809.16	157242.00	41.28	157242.00	
-	-	4.80	3168.72	15210.00	4.80	15210.00	

36	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 for raft foundation, column footing, main and secondary beams. complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
37	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
38	Providing groove cutting for Concrete pavement width of 5mm to 10mm and depth 80mm- 100mm including cost of cutting machine, generator & HOM of machinery, including cost of blade,coolant etc., including cleaning of groove & providing sand and hot bitumen fillars, and filler metal etc., including cost of conveyance of all materials, labour, lead and lift charges and all other incidental charges as per drawing and as per specifications. complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Rmtr
39	5.29(b) Providing and fixing pre cast solid cement concrete kerb stones made out of C.C 1:2:4 with top and bottom width 114 and 165mm repectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including formwork curing, including, cost of all materials, labour hire charges of machinery, loading unloading, lead and lift, transportation etc, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
40	KSRB 15-17.5: Applying **priming coat** over new wood surface and / or wood based surface preparing the surface after thoroughly cleaning oil, grease, dirt, and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
41	KSRB 15-17.6: Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with **enamel paint** to give an even shade, cleaning the surface of all dirt, dust and foreign matter, sand papering including cost of materials, labour, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	
42	KSRB 7.15 : Providing, fabricating, assembling and fixing in position anodized aluminium partitions using aluminium sections of mat finish or glassy finish in combination of plain grove, single grove and double grove as per requirements for the frames of overall size 63.5mm x 38.1mm. with thickness of 2mm. having section weight, plain sections 1.05kg/m, single grove thickness 1.95mm. section weight 1.094kg/m, double grove thickness 1.9mm section weight 1.094kg/m and bottom member 114.3mm. x 44.45mm. thickness 3.18mm. weight 2.646 kg/m aluminium louvers section of size 36.5mm x 34.93mm 1.45mm. thick section weight 0.426kg/m; bottom portions provided with 12mm. thick pre-laminated sheet both sides of approved colour lamination exterior grade upto 0.9m height, spacing of vertical member not exceeding 0.6 m c to c; sections are cut to the required lengths, joints mitered and corners grinded subdividing frames tennoned and riveted to the frames; the assembled frame stiffened with corner angles, stripped and fixed or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any	Sqm
43	KSRB 13-8.1: Providing and fixing to wall, ceiling and floor, low-density polyethylene pipes 6.00KGf/sq.cm. working pressure 20mm outside diameter with special flange, compression type fittings, wall clips, making good the wall, ceiling an floor including cost of all materials, labour charges, HOM of equipments and testing complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Mrts
44	KSRB 13.11.1: Providing and placing on terrace. Polyethylene water storage tanks with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet, outlet and over flow pipes, including cost of all materials, labour, transport charges, HOM of equipments and testing complete as per specifications. (For 1000 litre capacity) complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	No.
45	Providing and fixing chlorinated poly veny chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings including fixing the pipe with clamp at 1.00 mtr spacing, this including jointing of pipes and fittings with one step CPVC solvent cement and the cost of cutting chases & making good the same including testing of joints complete.(concealed work including cutting chases and good the walls etc,),15mm nominal OD pipes complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	m

-	-	89.64	6231.74	558613.00	89.64	558613.00	
-	-	713.55	95.40	68073.00	713.55	68073.00	
-	-	221.15	121.90	26958.00	221.15	26958.00	
-	-	664.44	331.78	220448.00	664.44	220448.00	
-	-	89.00	43.46	3868.00	89.00	3868.00	
-	-	89.00	89.04	7925.00	89.00	7925.00	
-	-	114.53	3695.16	423207.00	114.53	423207.00	
-	-	150.00	377.36	56604.00	150.00	56604.00	
-	-	2.00	9144.36	18289.00	2.00	18289.00	
-	-	135.00	270.00	36450.00	135.00	36450.00	

46	KSRB 11-2 : Providing and fixing white vitreous china clay, water closets Orissa pattern of size 580 x 440mm with integral type footrests, 100m S or P trap, 10 litre low level, P. V. C. flushing cistern (all are approved make) with fittings, C.I. / M.S. brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Unit
47	Providing and fixing CI Nahani Trap of approved make conforming to ISI specifications and construction of cistern in CC 1:2:4 as per directions (Rate is inclusive of cost of materials and fixtures and conveyance of materials to work spot).10 cms x 7.5cms, complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Each
48	KSRB 13-6.1.2: Providing and fixing in position brass bib cock of approved quality 20mm, nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Each
49	Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in hard soil not exceeding 1.5 m in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m after breaking of clods complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
50	Providing and installing at site of work 63mm (0.662) PVC Pipes of 6 kg / cm2 including cost of pipes and specials and labour, including lowering into trenches, laying true to line, level and perfect linking at joints leak proof including jointing of approved type with all labour and lift charges, handling charges including encasing the pipe alround to a depth not less than 15cms with gravel or selected earth available from the excavation etc., complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Mtr
51	Refilling available earth around pipe lines, cables in layers not exceeding 20cms in depth, compacting each deposited layer by ramming after watering with lead upto 50m and lift upto 1.5m including cost of all labour complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
52	KSRB 13.6.3-6 : Providing and fixing in position brass gate valve with C.I wheel of approved quality (screwed end) **50mm** nominal bore including cost of all materials, labour and HOM of equipments with all leads complete as per specifications with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Each
	Grand Total	
	Add 10% KRIDL Charges and Applicable GST	
	Add 1% Labour Cess	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.

-	-	2.00	4682.88	9366.00	2.00	9366.00	
-	-	2.00	270.00	540.00	2.00	540.00	
-	-	15.00	262.44	3937.00	15.00	3937.00	
-	-	33.74	200.34	6759.00	33.74	6759.00	
-	-	100.00	368.88	36888.00	100.00	36888.00	
-	-	33.74	80.56	2718.00	33.74	2718.00	
-	-	2	2175.12	4350.00	2.00	4350.00	
				6306207.00		**6306207.00**	
				630621.00		630621.00	
				63062.00		63062.00	
				6999890.00		**6999890.00**	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ~~ಕಾರ್ಯ ಪಾಲಕ ಅಭಿಯಂತರರು~~
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24